

INSTALLATION SITE PREPARATION CHECKLIST

GENERAL MACHINE ENVIRONMENT


- ☐ The installation area is clean and clear of dust and tools. It is not located in an active construction zone.
- ☐ The counter accommodates the machine size and weight:
 - Dimensions: 17.7" (W) x 34.4" (H) x 20.7" (D)
 - Weight: 136.7 lb
- ☐ For under counter waste bin installation, a hole has been cut in the counter in accordance with model chute kit template.
- ☐ Machine can safely be installed with a minimum clearance of 1 5/8" from the back wall.

ELECTRICAL REQUIREMENTS

GS MasterBrew Specifications	120 V / 60 Hz, 1250 W NEMA 5-15P Plug
-------------------------------------	--

- ☐ Power outlet receptacle is NEMA 5-15R.
- ☐ Dedicated electrical circuit meets the GS MasterBrew power requirements.
- ☐ No extension cord or power strip on the circuit.

NEMA 5-15



Legend



WATER REQUIREMENTS

Pressure & Hardness

- ☐ Pressure is between 7.25 PSI and 123.2 PSI.
- ☐ pH range is between 6.5 and 7.5.
- ☐ General hardness is between 10 and 70 mg/L or 89-142 PPM

MANDATORY – Machine water line must be equipped with a water filtration system with softness/filtration capabilities and a descaling device.

Water Network

- ☐ The water network provides cold, drinkable tap water.
- ☐ Dedicated 1/4" or 3/8" diameter water line.
- ☐ Easily accessible dedicated shutoff valve on machine's end.

IMPORTANT – Do NOT use distilled water





GS MasterBrew

INSTALLATION SITE COMPLIANCE DECLARATION

SITE INFORMATION

Address: _____

Business Name: _____ Contact Phone Number: _____

Contact Name: _____ Contact Email: _____

UNIT INFORMATION

Machine Model: _____ Serial Number: _____
If available

Required Installation Date: _____

I hereby confirm that:

_____ (initiales) The installation site is compliant with all the requirements listed in the Site Preparation Checklist I received.

_____ (initiales) The site is ready for the installation to be scheduled with an Evoca North America certified technician.

_____ (initiales) I will have on site all the products required (coffee beans and soluble products) for the installation technician to fill and test the unit.

_____ (initiales) A water filtration system with softness/filtration capabilities and a descaling device will be installed on the water line prior to the visit of the installation technician.

Please sign and send this form completed along with photos of the following items:

- | | |
|--------------------------------------|--|
| ☐ Counter Top | ☐ Water Drain |
| ☐ Plug Outlet | ☐ Floor Drain (if applicable) |

Please allow a minimum of 10 business days for order processing/installation scheduling

Signature: _____ Date: _____

Agreement

I sign and send this form completed as a confirmation that the installation site is compliant with the requirements of the model listed above. This is the official request to schedule the installation with an Evoca North America certified technician.

I acknowledge that my company will be charged if a second installation visit is required in the event that the installation site is not compliant with all the Site Preparation Checklist requirements.

I acknowledge that non-compliance with any of the elements listed in the Site Preparation Checklist will affect the warranty coverage of the machine.