SYMBOL
INSTALLATION SITE PREPARATION CHECKLIST

Cafection

GENERAL MACHINE ENVIRONMENT

- ☐ The installation area is clean and clear of dust and tools. It is not located in an active construction zone.
- ☐ The counter accommodates the machine size and weight:
  - Dimensions: 17.8” (W) x 30.5” (H) x 23.9” (D)
  - Dry Weight: 94 lb
- ☐ For under counter waste bin installation, a hole has been cut in the counter in accordance with model chute kit template.
- ☐ Machine can safely be installed with a minimum clearance of 1 5/8” from the back wall.

ELECTRICAL REQUIREMENTS

Symbol Specifications	120 V / 60 Hz, 1440 W NEMA 5-15P GFCI Plug

- ☐ Power outlet receptacle is NEMA 5-15R.
- ☐ Dedicated electrical circuit meets the Symbol power requirements.
- ☐ No extension cord or power strip on the circuit.



WATER REQUIREMENTS

Pressure & Hardness

- ☐ Pressure is between 20 PSI and 80 PSI.
- ☐ pH range is between 6 and 8.
- ☐ General hardness is between 10 and 70 mg/L.

MANDATORY – Machine water line must be equipped with a water filtration system with softness/filtration capabilities and a descaling device.

Water Network

- ☐ The water network provides cold, drinkable tap water.
- ☐ Dedicated 1/4" or 3/8” diameter water line.
- ☐ Easily accessible dedicated shutoff valve on machine’s end.

IMPORTANT – Do NOT use distilled water